

Master Schedule

(Bars represent when most - not all - of the work at a site would be done.)

ID	Task Name	Budget	% Complete	Design	Ktr	2006												2007												2008												2009												2010											
						D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J
Project: Master Schedule v7		\$152,374,271	95%			[Gantt bar spanning from start of 2006 to end of 2010]																																																											
Loc : Site: 101 : ADAMS		\$155,088	100%			[Gantt bar spanning from start of 2006 to end of 2010]																																																											
1	ADAMS Electrical system (intercom)	\$11,141	100%			[Task bar from mid-2006 to mid-2007, labeled Dan B]																																																											
2	ADAMS Electrical system (outlets/switches)	\$4,683	100%	n/a	shop	[Task bar from mid-2006 to mid-2007, labeled Tom G]																																																											
3	ADAMS Electrical system (subpanels)	\$3,500	100%	n/a	shop	[Task bar from mid-2006 to mid-2007, labeled Tom G]																																																											
4	ADAMS Electrical system (TVSS)	\$2,498	100%	n/a	shop	[Task bar from mid-2006 to mid-2007, labeled Tom G]																																																											
5	ADAMS HVAC system (exhaust fans)	\$6,404	100%	Mark	AMS	[Task bar from mid-2006 to mid-2007, labeled Mark F]																																																											
6	ADAMS HVAC system (controls)	\$0	100%	Neil	Long	[Task bar from mid-2006 to mid-2007, labeled Neil]																																																											
7	ADAMS Interior repairs (carpet)	\$70,382	100%	n/a	El Paso Floor	[Task bar from mid-2006 to mid-2007, labeled Rick M]																																																											
8	ADAMS Site Determined Improvement Projects	\$56,480	100%			[Task bar from mid-2006 to end of 2009, labeled Mike, Rick M]																																																											
Loc : Site: 102 : AUDUBON		\$1,087,886	100%			[Gantt bar spanning from start of 2006 to end of 2010]																																																											
9	AUDUBON Electrical system (intercom)	\$11,398	100%			[Task bar from mid-2006 to mid-2007, labeled Dan B]																																																											
10	AUDUBON Electrical system (outlets/switches)	\$3,707	100%	n/a	shop	[Task bar from mid-2006 to mid-2007, labeled Tom G]																																																											
11	AUDUBON Electrical system (TVSS)	\$2,000	100%	n/a	shop	[Task bar from mid-2006 to mid-2007, labeled Tom G]																																																											
12	AUDUBON Exterior Repairs/Ramps/Paint (doors)	\$18,733	100%	n/a	Arado Doorway	[Task bar from mid-2006 to mid-2007, labeled Dave K]																																																											
13	AUDUBON HVAC system repair / replace I	\$0	100%	Farris	n/a	[Task bar from mid-2006 to mid-2007, labeled Neil]																																																											
14	AUDUBON HVAC system repair / replace II	\$947,567	100%	Farris	Olson	[Task bar from mid-2006 to mid-2007, labeled Neil]																																																											
15	AUDUBON Interior repairs (carpet)	\$28,194	100%	n/a	El Paso Floor	[Task bar from mid-2006 to mid-2007, labeled Rick M]																																																											
16	AUDUBON Interior repairs (keying)	\$4,000	100%	n/a	shop	[Task bar from mid-2006 to mid-2007, labeled Dave K]																																																											
17	AUDUBON ADA projects / Wheelchair access	\$816	100%	n/a	shop	[Task bar from mid-2006 to mid-2007, labeled Rick M]																																																											
18	AUDUBON Site Determined Improvement Projects	\$71,471	100%			[Task bar from mid-2006 to end of 2009, labeled Mike, Rick M]																																																											
Loc : Site: 103 : BATES		\$194,665	98%			[Gantt bar spanning from start of 2006 to end of 2010]																																																											
19	BATES Electrical system (outlets/switches)	\$13,490	100%	n/a	shop	[Task bar from mid-2006 to mid-2007, labeled Tom G]																																																											
20	BATES Electrical system (subpanels)	\$1,282	100%	n/a	shop	[Task bar from mid-2006 to mid-2007, labeled Tom G]																																																											
21	BATES Exterior Repairs/Ramps/Paint (doors)	\$10,316	100%	n/a	Arado Doorway	[Task bar from mid-2006 to mid-2007, labeled Dave K]																																																											
22	BATES HVAC system (controls)	\$37,955	90%	Neil	Long	[Task bar from mid-2006 to mid-2007, labeled Neil]																																																											
23	BATES Interior repairs (hardware)	\$8,774	100%	n/a	shop	[Task bar from mid-2006 to mid-2007, labeled Dave K]																																																											
24	BATES Interior repairs (keying)	\$2,000	100%	n/a	shop	[Task bar from mid-2006 to mid-2007, labeled Dave K]																																																											
25	BATES Plumbing system (fixtures)	\$11,444	100%	n/a	shop	[Task bar from mid-2006 to mid-2007, labeled Frank H]																																																											
26	BATES Roof repair / replace	\$41,672	100%	n/a	Weathercraft	[Task bar from mid-2006 to mid-2007, labeled Terry J]																																																											
27	BATES Site / Playground (playground asphalt)	\$19,259	100%	n/a	Even Preisser	[Task bar from mid-2006 to mid-2007, labeled Bob P]																																																											
28	BATES Site Determined Improvement Projects	\$48,473	100%			[Task bar from mid-2006 to end of 2009, labeled Mike, Rick M]																																																											
Loc : Site: 104 : BRISTOL		\$1,265,095	100%			[Gantt bar spanning from start of 2006 to end of 2010]																																																											
29	BRISTOL Electrical system (outlets/switches)	\$7,500	100%	RTA	olarelli Constr.	[Task bar from mid-2006 to mid-2007, labeled KC]																																																											
30	BRISTOL Electrical system (TVSS)	\$6,000	100%	n/a	shop	[Task bar from mid-2006 to mid-2007, labeled Tom G]																																																											
31	BRISTOL HVAC system (ctls)	\$86,500	100%	RTA	olarelli Constr.	[Task bar from mid-2006 to mid-2007, labeled KC]																																																											
32	BRISTOL HVAC system (kitchen fan)	\$36,000	100%	RTA	olarelli Constr.	[Task bar from mid-2006 to mid-2007, labeled KC]																																																											
33	BRISTOL Interior repairs (carpet)	\$127,917	100%	RTA	olarelli Constr.	[Task bar from mid-2006 to mid-2007, labeled KC]																																																											
34	BRISTOL Add Air conditioning (DX)	\$391,250	100%	RTA	olarelli Constr.	[Task bar from mid-2006 to mid-2007, labeled KC]																																																											
35	BRISTOL Open School Modifications	\$546,000	100%	RTA	olarelli Constr.	[Task bar from mid-2006 to mid-2007, labeled KC]																																																											
36	BRISTOL Site Determined Improvement Projects	\$63,928	100%			[Task bar from mid-2006 to end of 2009, labeled Mike, Rick M]																																																											
Loc : Site: 105 : BUENA VISTA		\$391,130	100%			[Gantt bar spanning from start of 2006 to end of 2010]																																																											
37	BUENA VISTA Electrical system (branch wiring)	\$11,000	100%	n/a	Palmer Electric	[Task bar from mid-2006 to mid-2007, labeled Tom G]																																																											
38	BUENA VISTA Electrical system (outlets/switches)	\$15,297	100%	n/a	Palmer Electric	[Task bar from mid-2006 to mid-2007, labeled Tom G]																																																											

Master Schedule

(Bars represent when most - not all - of the work at a site would be done.)

ID	Task Name	Budget	% Complete	Design	Ktr	2006				2007				2008				2009				2010													
						D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
159	JACKSON Parking / Traffic Improvements	\$149,969	100%	KC	Even-Preisser																														
160	JACKSON Site Determined Improvement Projects	\$49,000	100%																																
627	JACKSON reutilization addition (6 classrooms)	\$1,347,069	30%	ensen-Reece	Daniel-Barry																														
Loc : Site: 117 : JEFFERSON		\$286,500	100%																																
161	JEFFERSON Electrical system (outlets/switches)	\$5,000	100%	n/a	shop																														
162	JEFFERSON Electrical system (TVSS)	\$448	100%	n/a	shop																														
163	JEFFERSON Exterior Repairs/Ramps/Paint (doors)	\$12,724	100%	n/a	shop																														
164	JEFFERSON HVAC system repair / replace	\$0	100%	n/a	VisionAire																														
165	JEFFERSON Interior repairs (wood floor)	\$218,500	100%	n/a	Bldg Mgr																														
166	JEFFERSON Site Determined Improvement Projects	\$49,828	100%																																
Loc : Site: 118 : KELLER		\$1,974,436	100%																																
167	KELLER Electrical system (TVSS)	\$1,553	100%	n/a	shop																														
168	KELLER HVAC system (exhaust fans)	\$12,000	100%	Mark	shop																														
169	KELLER HVAC system (multizone units)	\$158,925	100%	Farnsworth	Mech 1																														
170	KELLER HVAC system (kitchen hood)	\$30,000	100%	Keys	Torix Constr.																														
171	KELLER Interior repairs (carpet)	\$0	100%	Keys	Torix Constr.																														
172	KELLER Site / Playground repairs (playgnd asphalt)	\$11,700	100%	n/a	Rocky Mtn Mtls																														
173	KELLER Open School Modifications	\$1,692,364	100%	Keys	Torix Constr.																														
174	KELLER Site Determined Improvement Projects	\$67,894	100%																																
Loc : Site: 119 : KING		\$2,343,453	100%																																
175	KING HVAC system (controls)	\$0	100%	RTA	Nunn																														
176	KING HVAC system (kitchen hood)	\$0	100%	RTA	Nunn																														
177	KING Interior repairs (carpet)	\$0	100%	RTA	Nunn																														
178	KING Roof repair / replace	\$303,777	100%	des/bld	Weathercraft																														
179	KING Site / Playground repairs (parking asphalt)	\$15,313	100%	n/a																															
180	KING Open School Modification	\$1,963,363	100%	RTA	Nunn																														
181	KING HVAC system (replace RTUs)	\$0	100%	RTA	Nunn																														
182	KING Site Determined Improvement Projects	\$61,000	100%																																
Loc : Site: 120 : LINCOLN		\$451,731	100%																																
183	LINCOLN Exterior Repairs/Ramps/Paint (doors)	\$31,468	100%	n/a	McKinney																														
184	LINCOLN Exterior Repairs/Ramps/Paint (windows)	\$180,000	100%	Val	Wells & West																														
185	LINCOLN HVAC system (controls)	\$37,423	100%	Neil	Long																														
186	LINCOLN HVAC system (piping)	\$100,000	100%	Frank H	JB Henderson																														
187	LINCOLN Interior repairs (chalkboards)	\$10,000	100%	n/a	shop																														
188	LINCOLN Interior repairs (hardware)	\$11,379	100%	n/a	shop																														
189	LINCOLN Plumbing system (potable water)	\$106	100%	Frank H	JB Henderson																														
190	LINCOLN Plumbing system (fixtures)	\$0	100%	Frank H	JB Henderson																														
191	LINCOLN Site Determined Improvement Projects	\$81,355	100%																																
Loc : Site: 121 : LONGFELLOW		\$1,774,016	100%																																
192	LONGFELLOW Electrical system (outlets/switches)	\$3,000	100%		shop																														
193	LONGFELLOW Electrical system (subpanels)	\$7,364	100%		shop																														
194	LONGFELLOW Exterior Repairs/Ramps/Paint (windows)	\$35,293	100%	Val	shop																														
195	LONGFELLOW Fire / Security system repair / replace	\$66,884	100%	Simplex	Whitney Elect																														
196	LONGFELLOW HVAC system repair / replace	\$322,837	100%	Farris	HPE																														

Master Schedule

(Bars represent when most - not all - of the work at a site would be done.)

ID	Task Name	Budget	% Complete	Design	Ktr	2006					2007					2008					2009					2010																						
						D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
274	ROOSEVELT Fire / Security system (horns/strobes)	\$23,000	100%	Simplex	Smith Enterprise	█ Don S																																										
275	ROOSEVELT HVAC system repair / replace	\$833,139	100%	Farris	AMS	█ Mark F																																										
276	ROOSEVELT HVAC system (kitchen fan)	\$30,000	100%	Farris	AMS	█ Mark F																																										
277	ROOSEVELT Site / Playground repairs (site asphalt)	\$50,000	100%	n/a	Boat Specialties	█ Bob P																																										
278	ROOSEVELT Add Air conditioning (CHW)	\$500,000	100%	Farris	AMS	█ Mark F																																										
279	ROOSEVELT Site Determined Improvement Projects	\$89,000	100%			█ Mike, Rick M																																										
Loc : Site: 131 : RUDY		\$2,288,880	100%			█																																										
280	RUDY Electrical system (intercom)	\$0	100%			█ Dan B																																										
281	RUDY HVAC system (evap units)	\$130,000	100%	RTA	Nunn	█ Terry J																																										
282	RUDY HVAC system (ctls)	\$40,000	100%	RTA	Nunn	█ Terry J																																										
283	RUDY HVAC system (kitchen hood)	\$30,000	100%	RTA	Nunn	█ Terry J																																										
284	RUDY Interior repairs (chalkboards)	\$8,000	100%	n/a	shop	█ Dave K																																										
285	RUDY Interior repairs (hardware)	\$36,000	100%	RTA	Nunn	█ Terry J																																										
286	RUDY Site / Playground repairs (site drainage)	\$50,000	100%	n/a	Even Preisser	█ Bob P																																										
287	RUDY Office Remodel - security / safety	\$25,000	100%	RTA	Nunn	█ Terry J																																										
288	RUDY Open School Modifications	\$1,206,880	100%	RTA	Nunn	█ Terry J																																										
289	RUDY HVAC system (replace RTUs)	\$700,000	100%	RTA	Nunn	█ Terry J																																										
290	RUDY Site Determined Improvement Projects	\$63,000	100%			█ Mike, Rick M																																										
Loc : Site: 132 : STEELE		\$1,218,800	100%			█																																										
291	STEELE Electrical system (outlets/switches)	\$5,000	100%	Keys	olden Triangle	█ Terry J																																										
292	STEELE Fire / Security system (pull stations/smoke det)	\$10,800	100%	n/a	shop	█ Don S																																										
293	STEELE HVAC system repair / replace	\$350,000	100%	Keys	olden Triangle	█ Terry J																																										
294	STEELE Open School Modifications	\$810,000	100%	Keys	olden Triangle	█ Terry J																																										
295	STEELE Site Determined Improvement Projects	\$43,000	100%			█ Mike, Rick M																																										
Loc : Site: 133 : STRATTON		\$438,438	98%			█																																										
296	STRATTON Electrical system (intercom)	\$9,761	100%			█ Dan B																																										
297	STRATTON Electrical system (main distr panel)	\$12,243	100%	n/a	Kinney Elect	█ Tom G																																										
298	STRATTON Exterior Repairs/Ramps/Paint (windows)	\$221,864	100%	Val	Clearview Distr	█ Val																																										
299	STRATTON Fire / Security system repair / replace	\$84,723	100%	Simplex	Berwick	█ Don S																																										
300	STRATTON HVAC system (furnace)	\$0	100%	n/a	shop	█ Frank H																																										
301	STRATTON HVAC system (controls)	\$15,432	90%	Neil	Long	█ Neil																																										
302	STRATTON Plumbing system (potable water)	\$25,795	100%	n/a	Olsen	█ Frank H																																										
303	STRATTON Site / Playground repairs (irrigation)	\$5,852	100%	n/a	Design Scapes	█ Bob P																																										
304	STRATTON Site Determined Improvement Projects	\$62,768	100%			█ Mike, Rick M																																										
Loc : Site: 134 : TAYLOR		\$926,507	91%			█																																										
305	TAYLOR Electrical system (outlets/switches)	\$4,698	100%	n/a	shop	█ Tom G																																										
306	TAYLOR Exterior Repairs/Ramps/Paint (windows)	\$172,271	100%	Val	Clearview Distr	█ Val																																										
307	TAYLOR HVAC system (controls)	\$46,279	50%	Neil	Long	█ Neil																																										
308	TAYLOR Interior repairs (tile floors)	\$133,212	100%	n/a	El Paso/Assoc	█ Dave K																																										
309	TAYLOR Site / Playground repairs (site erosion)	\$42,047	100%	n/a	Colo Spgs Util	█ Bob P																																										
310	TAYLOR HVAC system (boilers)	\$470,000	100%	Farris		█ Val																																										
311	TAYLOR Site Determined Improvement Projects	\$58,000	100%			█ Mike, Rick M																																										
Loc : Site: 135 : TWAIN		\$411,199	98%			█																																										
312	TWAIN Electrical system (breakers/fuses)	\$18,953	100%	n/a	West Electric	█ Tom G																																										

Master Schedule

(Bars represent when most - not all - of the work at a site would be done.)

ID	Task Name	Budget	% Complete	Design	Ktr	2006												2007												2008												2009												2010											
						D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J
	Loc : Site: 140 : SCOTT	\$171,149	80%			[Gantt bars for Site 140]																																																											
354	SCOTT HVAC system (commissioning)	\$80,000	20%	Neil	Farnsworth	[Gantt bar for 354]																																																											
355	SCOTT Site Determined Improvement Projects	\$91,149	100%			[Gantt bar for 355]																																																											
	Loc : Site: 142 : NEW SE ES	\$11,837,887	100%			[Gantt bars for Site 142]																																																											
356	NEW SE McAuliffe Elementary School	\$11,837,887	100%	H+L Arch	Nunn Constr	[Gantt bar for 356]																																																											
	Loc : Site: 144 : NEW NE ES	\$12,294,398	100%			[Gantt bars for Site 144]																																																											
357	NEW NE Freedom Elementary School	\$12,294,398	100%	Arch West	GE Johnson	[Gantt bar for 357]																																																											
	Loc : Site: 240 : EAST	\$3,258,046	100%			[Gantt bars for Site 240]																																																											
358	EAST Electrical system (breakers/fuses)	\$44,000	100%	n/a		[Gantt bar for 358]																																																											
359	EAST Electrical system (intercom)	\$0	100%			[Gantt bar for 359]																																																											
360	EAST Electrical system (subpanels)	\$55,000	100%	n/a		[Gantt bar for 360]																																																											
361	EAST Exterior Repairs/Ramps/Paint (doors)	\$33,000	100%	n/a	orado Doorway	[Gantt bar for 361]																																																											
362	EAST Exterior Repairs/Ramps/Paint (windows)	\$44,000	100%	Farris	Cobb Mech	[Gantt bar for 362]																																																											
363	EAST Fire / Security system (library alarm)	\$0	100%			[Gantt bar for 363]																																																											
364	EAST HVAC system repair / replace I (asbestos)	\$297,763	100%	Neil	ssociated Insul	[Gantt bar for 364]																																																											
365	EAST HVAC system repair / replace II	\$1,440,334	100%	Farris	Cobb Mech	[Gantt bar for 365]																																																											
366	EAST Interior repairs (bleachers)	\$38,500	100%	n/a	mic specialties	[Gantt bar for 366]																																																											
367	EAST Interior repairs (wall surfaces)	\$55,000	100%	n/a	Spitzer	[Gantt bar for 367]																																																											
368	EAST Interior repairs (lockers)	\$157,300	100%	n/a	Lions...	[Gantt bar for 368]																																																											
369	EAST Interior repairs (gym wood floor)	\$93,500	100%	n/a	Ponder	[Gantt bar for 369]																																																											
370	EAST Plumbing system (fixtures)	\$80,500	100%	Farris	Cobb Mech	[Gantt bar for 370]																																																											
371	EAST Plumbing system (potable water)	\$316,250	100%	Farris	Cobb Mech	[Gantt bar for 371]																																																											
372	EAST Site / Playground repairs (site asphalt)	\$55,000	100%	n/a	ichmidt Constr	[Gantt bar for 372]																																																											
373	EAST Science area renovation	\$379,500	100%	Farris	Cobb Mech	[Gantt bar for 373]																																																											
374	EAST Site Determined Improvement Projects	\$168,399	100%			[Gantt bar for 374]																																																											
	Loc : Site: 241 : EMERSON	\$3,470,823	100%			[Gantt bars for Site 241]																																																											
375	EMERSON Electrical system (breakers/fuses/clock)	\$55,727	100%	Thomas	Main Elect	[Gantt bar for 375]																																																											
376	EMERSON Electrical system (outlets/switches)	\$32,500	100%			[Gantt bar for 376]																																																											
377	EMERSON HVAC system repair / replace	\$1,224,122	100%	EMC	Nunn Constr	[Gantt bar for 377]																																																											
378	EMERSON Plumbing system (fixtures)	\$20,879	100%	Neil	VisionAire	[Gantt bar for 378]																																																											
379	EMERSON Site / Playground repairs (site asphalt)	\$10,500	100%	n/a	pat Specialties	[Gantt bar for 379]																																																											
380	EMERSON Add Air conditioning (CHW)	\$1,985,000	100%	EMC	Nunn Constr	[Gantt bar for 380]																																																											
381	EMERSON Site Determined Improvement Projects	\$142,095	100%			[Gantt bar for 381]																																																											
	Loc : Site: 242 : HOLMES	\$4,100,262	100%			[Gantt bars for Site 242]																																																											
382	HOLMES Electrical system (intercom)	\$0	100%			[Gantt bar for 382]																																																											
383	HOLMES Electrical system (outlets/switches)	\$67,325	100%	n/a	shops	[Gantt bar for 383]																																																											
384	HOLMES Fire / Security system (library alarm)	\$0	100%			[Gantt bar for 384]																																																											
385	HOLMES HVAC system repair / replace	\$1,372,900	100%	Farris	White Constr	[Gantt bar for 385]																																																											
386	HOLMES Interior repairs (carpet)	\$112,000	100%	n/a	El Paso Floor	[Gantt bar for 386]																																																											
387	HOLMES Interior repairs (chalkboards)	\$17,600	100%	n/a	shop	[Gantt bar for 387]																																																											
388	HOLMES Interior repairs (lockers)	\$228,087	100%	n/a	Lions...	[Gantt bar for 388]																																																											
389	HOLMES Interior repairs (windows)	\$42,000	100%			[Gantt bar for 389]																																																											
390	HOLMES Roof repair / replace	\$0	100%	des-bld	Weathercraft	[Gantt bar for 390]																																																											
391	HOLMES Site / Playground repairs (site asphalt)	\$19,250	100%	n/a	pat Specialties	[Gantt bar for 391]																																																											

Master Schedule

(Bars represent when most - not all - of the work at a site would be done.)

ID	Task Name	Budget	% Complete	Design	Ktr	2006												2007												2008												2009												2010											
						D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J
512	MITCHELL Site Determined Improvement Projects	\$286,748	100%			Mike, Rick M																																																											
	Loc : Site: 353 : PALMER	\$5,912,452	97%																																																														
513	PALMER Electrical system (branch wiring)	\$50,000	100%	ansen Reece	Daniel-Barry													Mark F																																															
514	PALMER Electrical system (breakers/fuses)	\$50,000	100%	ansen Reece	Daniel-Barry													Mark F																																															
515	PALMER Electrical system (elect backboards)	\$26,000	100%	ansen Reece	Daniel-Barry													Mark F																																															
516	PALMER Electrical system (intercom)	\$0	100%																											Dan B																																			
517	PALMER Electrical system (outlets/switches)	\$25,000	100%	n/a	Daniel-Barry													Mark F																																															
518	PALMER Exterior Repairs/Ramps/Paint (paint-windows)	\$134,500	100%	ansen Reece	Daniel-Barry													Mark F																																															
519	PALMER Exterior Repairs/Ramps/Paint (windows)	\$400,000	100%	ansen Reece	Daniel-Barry													Mark F																																															
520	PALMER Fire / Security system (library alarm)	\$0	100%																											Gwen																																			
521	PALMER HVAC system repair / replace	\$365,000	100%	ansen Reece	Daniel-Barry													Mark F																																															
522	PALMER Interior repairs (carpet-windows)	\$157,000	100%	n/a	Daniel-Barry													Mark F																																															
523	PALMER Interior repairs (chalkboards)	\$35,000	100%	n/a	shop																									Dave K																																			
524	PALMER Interior repairs (doors)	\$95,000	100%	n/a	shop																									Mark F																																			
525	PALMER Interior repairs (lockers-windows)	\$57,000	100%	n/a	Daniel-Barry													Mark F																																															
526	PALMER Interior repairs (stairtread)	\$25,000	100%	n/a	El Paso Floor	Dave K																																																											
527	PALMER Interior repairs (girls gym wood floor)	\$12,000	100%	n/a	Pryor Floor	Dave K																																																											
528	PALMER Plumbing system (fixtures)	\$100,000	100%	ansen Reece	Daniel-Barry													Mark F																																															
529	PALMER Plumbing system (roof drains)	\$200,000	100%	Neil	Olson/Hartland													Neil																																															
530	PALMER Plumbing system (swim pool)	\$76,000	100%	Neil	Olson													Neil																																															
531	PALMER Site / Playground repairs (asphalt)	\$54,000	100%	ansen Reece	Daniel-Barry													Mark F																																															
532	PALMER Site / Playground repairs (irrigation)	\$20,000	100%	n/a	Design Scapes																									Bob P																																			
533	PALMER Site / Playground repairs (tennis courts)	\$16,000	100%	n/a																																						Bob P																							
534	PALMER Commons Addition / Renovation	\$2,320,640	100%	ansen Reece	Daniel-Barry													Mark F																																															
535	PALMER Second Floor Addition (science)	\$850,000	100%	ansen Reece	Daniel-Barry													Mark F																																															
536	PALMER Site Determined Improvement Projects	\$344,312	100%			Mike, Rick M																																																											
614	PALMER HVAC system repair / replace / commissioning	\$300,000	50%	Neil	Long																																					Neil																							
621	PALMER Interior repairs (Erps gym wood floor)	\$200,000	100%		Ponder																									Dave K																																			
	Loc : Site: 354 : WASSON	\$3,350,070	100%																																																														
537	WASSON Electrical system (breakers/fuses)	\$40,000	100%	HB&A	Nunn Constr																									Terry J																																			
538	WASSON Electrical system (elect backboards)	\$27,000	100%	HB&A	Nunn Constr																									Terry J																																			
539	WASSON Electrical system (intercom)	\$43,000	100%																											Dan B																																			
540	WASSON Electrical system (master clock)	\$2,500	100%	n/a	shop	Don S																																																											
541	WASSON Electrical system (outlets/switches)	\$26,500	100%	n/a	shop													Tom G																																															
542	WASSON Exterior Repairs/Ramps/Paint (doors)	\$25,000	100%	n/a	shop																									Dave K																																			
543	WASSON Exterior Repairs/Ramps/Paint (site concrete)	\$30,000	100%	HB&A	Nunn Constr													Terry J																																															
544	WASSON Fire / Security system (library alarm)	\$0	100%																																							Gwen																							
545	WASSON HVAC system repair / replace	\$552,598	100%															Neil																																															
546	WASSON Interior repairs (athl clothes dryer)	\$5,000	100%	n/a														Rick M																																															
547	WASSON Interior repairs (chalkboards)	\$35,000	100%	n/a	shop													Dave K																																															
548	WASSON Plumbing system (pool)	\$33,500	100%	Neil	Inge Aquatech	Neil																																																											
549	WASSON Plumbing system (sanitary sewer)	\$150,000	100%	TerraNova	Underground													Neil																																															
550	WASSON Roof repair / replace	\$174,972	100%	des-bld	Weathercraft	Terry J																																																											
551	WASSON Site / Playground repairs (asphalt)	\$71,000	100%	n/a	Trax																																					Bob P																							

