

## Colorado Springs School District 11 Bond Construction Program Monthly “Snap-Shot” April, 2008

**Coronado High School’s Auditorium** continues to take shape. The structural steel is up, roof decking is on, and masonry walls are nearly complete. It will be a sprint to finish by early August, but right now “all systems are go”. Gerald Phipps Construction is building this project. The Architect is the DLR Group. D-11’s Project Manager is Terry Johns.



Structural elements (steel and masonry) are nearly complete.



Looking over the Orchestra Pit toward the stage and south wall. Note ductwork being installed.



View from the balcony toward the stage. Good seats!

—————▶  
 Note the reinforcing steel and the grout being pumped into the Concrete Masonry Unit (CMU) cells. The original walls were hollow, and should have been strengthened this way.



This project is funded by the voter approved bond. For more information go to our website at:  
<http://www.d11.org/caplanprojects/>